Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	Construction of RCC Drain in Right Side Shooting Building Road At Ravindra Nagar Ward No.13
2	Sanctioned Estimate Amount	:	Rs-5000000
3	Head of Account	:	
4	Administrative Approval	:	~~Ts 11/17-18. -- Ts 38/27-4-~~
5	Jobe Code	:	613-17-000057
6	Technical Sanction	:	TS. 38/ 28/4/2017
7	Approval to Tender	:	
	a) Employer		Commissioner Bruhat Bangalore Mahanagara Palike, NR Square, Bangalore
	d) Name of the Agency	:	**Technical Manager (west) KRIDL**
	e) Agreement No./Date/ Amount	:	EE/DD/WO/ 54/17-18, Dt: 2-5-2017
	f) Tender Premium	:	
8	Work Order No.	:	EE/DD/WO/ 54/17-18, Dt: 2-5-2017
9	Date of Commencement	:	3-5-2017
10	Scheduled Date of Completion	:	90 days
11	Time Extension if any	:	N.A.
12	Actual Date of Completion	:	30-6-2017
13	Delay in Execution of Work	:	—
14	Amount as per Sanctioned Estimate	:	50.0 lakhs
	b) Amount as per Tender/Agreement	:	—
	c) Amount of Work Slip	:	—
	d) Amount of EIRL	:	—
	e)Amount as per Actual Expenditure	:	4985598=00
	f) Excess / Savings over Sanctioned Estimate	:	- 14402
	g)Excess/Savings over Tendered Amount	:	
15	Name of the Officials in Charge of Work		
	a) Asst. Engineer / Junior Engineer		Dayanand.
	b) Asst. Executive Engineer		Jayalingappa. B.L
	c) Executive Engineer		Sreshadri Y.N.

The work is completed on 30/6/17 with Defect liability period/Maintenance period 12 months from to

Certificate:-

a) Certified that the above work has been completed within the stipulated time noted in entrust order.

b) Certified that the above work has been executed by the Contractor satisfactorily in accordance the specifications as entrusted in the agreement.

Asst.Engineer
Ward No 13
Shettyhalli, Sub -Division
BBMP

Asst. Executive Engineer
Shettyhalli Sub- Dasarahalli
BBMP

Executive Engineer
Dasarahalli Zone
BBMP